### **EXHIBIT** C



### BOARD OF TRUSTEES Buildings and Grounds Committee Agenda Items

To: Board of Trustees

From: Office of the President

Date: June 22, 2011

The following Buildings and Grounds Committee item is recommended to the Ocean County College Board of Trustees for approval at its meeting on June 27, 2011:

1. Recommend acceptance of the Facilities Engineering and Operations Status Report for May 31, 2011 (Exhibit C-1)

### **EXHIBIT C-1**



# OFFICE OF FACILITIES ENGINEERING AND OPERATIONS

## Year to Date Project Status Report for May 31, 2011

# NOTE THAT DEFICIENCIES HAVE BEEN UPDATED BASED ON OUR MAY 2008 FACILITIES AUDIT

### Status of Facilities Projects

Capital Construction: New Construction or the addition of building area or volume. Includes civil amenities such as new parking, roadways or infrastructure

Capital Improvement: Projects which improve, enhance or update existing building structures. Includes code compliance upgrades, ADA improvements.

Capital Renewal: Projects which correct unacceptable conditions caused by worn-out building components - building components that have of building materials and equipment of equal quality and function. exceeded their useful life cycle or will exceed their useful life cycle in the foreseeable future. Includes replacements in kind

Deferred Maintenance: Projects necessary due to postponed or past due maintenance. Includes curable physical deterioration where components such as roof leaks, broken door hardware, damaged paint, ceilings, carpet, etc. the repair is reasonable and economically feasible. Includes operational repairs caused by failure of building

Facilities Project Status Report.xls

### **Status of Current Capital Construction Projects**

New Construction or the addition of building area or volume. Includes civil amenities such as new parking, roadways or infrastructure.

	NA	NA	44-0-1-00000-14060	44-0-1-00000-14064	44-0-1-00000-14067	11-6-1-40105-70501	44-0-1-00000-14042	44-0-1-00000-14057	44-0-1-00000-14035	Account Number
TOTALS	North Bay Avenue Campus Exit	Campus Loop Road	Kean at Ocean Gateway Building	CHP Plant	Athletic Complex	Phase 1 of Campus camera surveillance installation which is limited to parking lots.	Mill Creek Sailing Center	Arts and Community Center Theater Renovation and Cultural Center Addition.	Arts and Community Center Addition Phases I and II.	Project Description
	ъ	5	и	и	6	7	4	&	8	Phase
	County	County	OCC/County/K ean	Debt Service	Chapter 12	Fund Balance	Citta Foundation	County and Fund Balance	Chapter 12	Funds Approved
\$55,705,770	\$0	\$0	\$30,000,000	\$6,475,200	\$2,303,890	\$150,000	\$850,000	\$3,000,000	\$12,926,680	Project Budget
\$53,114,550			\$27,499,022	\$7,561,225	\$2,079,617	\$0	\$48,006	\$4,517,914	\$11,408,766	Total Committed
\$2,591,220	\$0	\$0	\$2,500,978	-\$1,086,025	\$224,273	\$150,000	\$801,994	-\$1,517,914	\$1,517,914	Project Balance
The state of the s	Applying for permits.	Southern portion will be completed by October 2011.	Footing and foundation completed.	Field work initieated during week of May 13, 2011	\$224,273 Punch list items.	Added to Security Assessment project.	Preparing for AE Bidding	Project Completed	Project Completed	Current Status
- CAPPET MANAGEMENT IN	9/1/2012	9/1/2012	12/31/2012	12/1/2011	6/1/2011	TBD	TBD	9/30/2010	9/30/2010	Completion Date

1 Planning 2 Program 3 Design 4 Bidding

PHASE KEY
5 Construction
6 Punch list
7 Inactive
8 Completed

EXHIBIT C-1

Status of Future Capital Construction Projects

New Construction or the addition of building area or volume. Includes civil amenities such as new parking, roadways or infrastructure.

Account Number	Project Description	Phase	Phase Required Schedule	On Schedule	Funds Approved	Project Budget	Total Committed	Project Balance	Current Status
44-0-1-00000-14068	College Center Addition	3	твр	V/N	No		\$726,325	-\$726,325	-\$726,325 possible changes.
	Hiering Science Building Lab Rooms 124 and 227 Improvements.	7	TBD	A/N	Partial Kean Contribution	\$0	\$0	\$0	On hold.

4 Bidding	3 Design	2 Program	1 Planning	
8 Completed	7 Inactive	6 Punch list	5 Construction	PHASE KEY

EXHIBIT C-1

Status of Capital Improvement Projects
Projects which improve, enhance or update existing building structures. Includes code compliance upgrades, ADA improvements.

		44-0-1-00000-14065	44-0-1-00000-14059	44-0-1-00000-14056	11-7-1-41800-71818	11-7-1-41500-70910	44-0-1-00000-14036		Account Number
1 Planning 5 C 2 Program 6 P 3 Design 7 Ir 4 Bidding 8 C	TOTALS	IT Building Power/HVAC/Furniture Upgrade	Facilities Warehouse Addition/Administration Ground Floor Renovation	HHP Gymnasium air conditioning installation.	Campus wide energy management upgrade.	Campus entry lake outflow repairs.	W. Kable Russell Building roof replacement.	TOTAL TEN YEAR PROJECTED DEFICIENCY 10/2000 - \$4,532,910, 5/2008 - \$7,500,000	Project  Description
KEY 5 Construction 6 Punch list 7 Inactive 8 Completed		8	8	8	6	7	7	Note 1	Phase
-		Fund Balance	Plant Reserves	Yes	Plant Reserves	Plant Reserves	No		Funds Approved
	\$9,052,711	\$1,650,000	\$1,287,711	\$350,000	\$3,000,000	\$65,000	\$2,700,000		Project Budget
	\$6,222,943	\$1,972,884	\$1,373,801	\$369,033	\$2,478,225	\$29,000	\$0		Total Committed
	\$2,829,768	-\$322,884	060′98\$-	-\$19,033	\$521,775	\$36,000			Project Balance
		Project Completed.	Project Completed.	Project Completed.	Final punch list items.	Project on Hold	\$2,700,000 for funding		Current Status
		3/31/2011	6/30/2010	7/30/2010	3/15/2011	TBD	TBD		Completion Date

Projects which correct unacceptable conditions caused by worn-out building components - building components that have exceeded their useful life cycle or will exceed their useful life cycle or will exceed their useful life cycles in the foreseeable future. Includes replacements in kind of building materials and equipment of equal quality and function.

	<del>41-</del> 0-1-00000-14072	Foundation Funding	44-0-1-00000-14073	44-0-1-00000-14048		44-0-1-00000-14052		Account Number
TOTALS	Ric-Wil Piping replacement - Planetarium	Planetarium Theater Equipment Upgrade	Nursing Renovation	Planetarium Upgrade	Replacement of the Library Cooling Tower	Administration Building elevator replacement.	TOTAL TEN YEAR PROJECTED DEFICIENCY 10/2000 - \$2,614,250, 5/2008 - \$11,000,000	Project Description
	· 8	8	<b>∞</b>	8	3	S	Note 1	Phase
	Fund Balance	Private Donors	Fund Balance	County Support		College Fund Reserves		Funds Approved
\$4,494,619	\$218,175	\$1,500,000	\$58,380	\$2,531,500		\$186,564		Project Budget
\$4,719,609	\$230,175	\$1,450,000	\$154,419	\$2,695,431		\$189,584		Total Committed
-\$212,990	-\$12,000	\$50,000	-\$96,039	-\$163,931		-\$3,020		Project Balance
	-\$12,000 Project Completed.	\$50,000 Project Completed.	Project Completed.	-\$163,931 Project Completed.	Engineering services awarded.	Hydraulic shaft replacement to be scheduled for summer 2011.		Current Status
	10/15/2010	9/31/2010	1/15/2011	3/15/2011		4/30/2011		Completion Date

NOTE 1: Projected ten year deficiencies are based on Facilities Audits completed October 2, 2000 and May 1, 2008 by Entech Engineering.

4 Bidding	3 Design	2 Program	1 Planning	
8 Completed	7 Inactive	6 Punch list	5 Construction	PHASE KEY

Projects necessary due to postponed or past due maintenance. Includes curable physical deterioration where the repair is reasonable and economically feasible. Includes operational repairs caused by failure of building components such as roof leaks, broken door hardware, damaged paint, ceilings, carpet, etc.

			The state of the s		A CONTRACTOR OF THE CONTRACTOR				The state of the s	Account Number
TOTALS	Instructional Building Chiller Repairs	Pool Heat Exchanger Replacement	Pool Circulation Pump	Replacement of Unit Ventilators in Instructional and Russell Buildings	HHP Natatorium upgrades and ADA compliance.	Instructional Building interior renovations and upgrades.	HHP Building paving repairs and installation of new paving behind building.	Maintenance compound paving repairs and installation of new paving.	TOTAL TEN YEAR PROJECTED DEFICIENCY 10/2000 - \$1,922,740, 5/2008 - \$3,100,000	Project Description
	8	8	ø	4.	7	7	7	7	Note 1	Phase
	Fund Balance Set Asides	Fund Balance Set Asides	Fund Balance Set Asides	Fund Balance Set Asides	No	No	No	No		Funds Approved
\$6,125,702	\$92,252	\$9,250	\$8,500	\$15,700	\$1,200,000	\$4,800,000	\$0	\$0		Project Budget
\$110,002	\$92,252	\$9,250	\$8,500	\$0	\$0	\$0	\$0	\$0		Total Committed
\$6,015,700	\$0	\$0	\$0	\$15,700	\$1,200,000	\$4,800,000	\$0	\$0		Project Balance
	Project Completed.	Project Completed.	\$0 Project Completed.	Bidding.	\$1,200,000 Waiting for funding.	Waiting for funding.	Ocean County Road \$0 Department project reguest.	Ocean County Road \$0 Department project reguest.		Current Status
	9/30/2010	12/30/2010	2/30/2011	8/15/2011	ТВО	Тво	Тво	TBD		Completion Date

NOTE 1: Projected ten year deficiencies are based on Facilities Audits completed October 2, 2000 and May 1, 2008 by Entech Engineering.

PHASE KEY

4 Bidding	3 Design	2 Program	1 Planning	
8 Completed	7 Inactive	6 Punch list	5 Construction	